

DCP 274 Work Plan *'The application of export capacity charges in the EDCM'*

No.	Event	Target Date
1.	First Working Group meeting to review the legal text changes and agree on consultation contents	2 August 2016
2.	Issue informal RFI to the DNOs	6 October 2016
3.	Review DNO Responses to questions ahead of issuing the consultation.	W/C 17 October 2016
4.	ElectraLink to compile draft consultation and circulate to the group for comments.	Early August 2016
5.	ElectraLink to make amendments based on Working Group comments and issue consultation for a three-week duration.	Early August 2016
6.	Working Group to reconvene to review Consultation Responses and assess whether a second Consultation is required.	19 September 2016
7.	Draft modelling specification documents.	Mid September 2016
8.	Submit modelling request to the DCUSA modelling consultant.	Early October 2016
9.	Legal text issued to the DCUSA legal consultant for review and Electralink to draft Change Report and circulate to Working Group.	Mid October 2016
10.	Meeting to review the model, legal review feedback and draft a second consultation if required.	Late October 2016
11.	ElectraLink to compile draft second consultation and circulate to the group for comments.	Early November 2016
12.	ElectraLink to make amendments based on Working Group comments and issue consultation for a three-week duration.	Mid November 2016
13.	Meeting to review second consultation responses.	Early December 2016
14.	ElectraLink to draft Change Report and circulate to the Working Group for comments	Mid December 2016
15.	ElectraLink to circulate the updated change report for working final approval	Late December 2016
16.	Change Report submitted to DCUSA Panel (Panel paper day)	14 January 2017
17.	DCUSA Panel approves Change Report	21 January 2017
18.	Change Report issued for voting	23 January 2017

19.	Voting Closes	14 February 2017
20.	Change Declaration issued	18 February 2017
21.	Implementation Date	1 April 2019