

## DCP 234 'Merging the PCDM and extended PCDM' Work Plan

No.	Event	Target Date
1.	Working Group to review Consultation and its associated documentation by the 03 March 2016.	03 March 2016
2.	Update consultation based on Working Group comments	04 March 2016
3.	DCP 234 Consultation on the proposed changes to the CDCM model issued to Parties for a period of 4 weeks	18 March – 08 April 2016
4.	Working Group meet to review the consultation responses	w/c 21 April 2016
5.	Working Group review the draft legal text	21 -25 April 2016
6.	Legal text issued to the DCUSA legal consultant for review for a period of two weeks	25 April – 06 May 2016
7.	Electralink to draft Change Report and circulate to proposer to review for one week	09 - 14 May 2016
8.	Circulate the Wragge & Co. reviewed legal text to Working Group members to review on receipt	10 May 2016 2016
9.	Working Group meet to review draft Change Report and DCUSA legal consultant comments on the legal text	w/c 16 May 2016
10.	Update the Change Report pack based on the comments at the DCP 234 Working Group meeting.	23 - 27 May 2016
11.	Circulate the Change Report to the Working Group for final review	30 May - 03 June 2016
12.	Change Report submitted to DCUSA Panel (Panel paper day)	08 June 2016
13.	DCUSA Panel approves Change Report	15 June 2016
14.	Change Report issued for voting	17 June 2016
15.	Voting Closes	08 July 2016
16.	Change Declaration issued	12 July 2016
17.	Ofgem Decision (Key Performance Indicator -25 Days)	23 August 2016
18.	Implementation Date	01 April 2018